EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of 1st Floor Samudaya Bhavana Building at Hegdenagara (Near Dry Waste Collection Centre) in Ward No. 06, Byatarayanapura Sub Division.
2	Amount of Work Portion	49,99,554.23
3	Estimated Cost	50.00 Lakhs
4	Name of Contractor	Executive Engineer, KRIDL
5	Agreement No	172/16-17
6	No and date under which work order issued	172/2016-17, D: 10.02.2017
7	Time limit originally fixed for completion	180 Days
8	Date of application by the contractor for granting extension of time	05.08.2017
9	Date of receipt of application in the sub division office	05.08.2017
10	Extension granted if any	
	i)	No
	ii)	No
11	Work carried out by the contractor during the original period stipulated in the contract	60%
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	180 Days
15	Date of recommending time limit applied for	15.02.2018
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	On 25.09.2017 Completed
18	Probable time required for completion of remaining work	180 Days
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Site Dispute Hence EOT is Recommended for Sanction without penalty
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer
Ward No. 06(Thanisandra)

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Chief Engineer
Yelahanka Zone, Bangalore-92.